

Manager's Report  
September 28, 2015

**Valley Street Progress**

The upper section of sidewalk, where the new sewer line was installed, will likely be complete by the Board meeting date. Many areas of the trench patching will be repaired due to the rough surface. The paving plan for next year is to submit a class 2 paving grant application to VTrans for all of Valley St / Brook Rd from Main Street to the Town Line. Sidewalk work is scheduled to begin October 5<sup>th</sup>. The new sidewalk endpoints are Main Street and the Town owned parking lot near the intersection of Pleasant St.

**Downtown Paving Update**

The final layer of Town funded paving of Pleasant and Summer Streets is scheduled for September 25<sup>th</sup>.

**Meadow Drive Project Update.**

The storm drain construction is underway. A major design change occurred on September 24<sup>th</sup>. The new curb is to be located closer to the street's centerline to avoid the existing water main.

**Elm Hill Sidewalk Scoping Study**

The 2<sup>nd</sup> required public meeting occurred on September 23<sup>rd</sup>. 4 alternates were presented. The engineer and Jeff Strong have been meeting with a few land owners to explain how the design will improve areas where current unusual features exist. The designs are being revised and then we plan to meet with the school. After that the designs will be presented to the Board.

**South Street Sidewalk Design**

A preliminary design has been completed and revisions were requested. We plan to meet with the school after the revisions are completed and then a public meeting will be scheduled during October.